

SCHEDULE - AUBURN MUNICIPAL AIRPORT - AIRPORT MASTER PLAN

ID	Task Name	Start	Duration	2013												2014											
				Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr			
1	AIRPORT MASTER PLAN	Wed 8/1/12	449 days?	[Gantt bar spanning from 8/1/12 to 11/19/13]																							
2	Element 1 - Study Initiation & Project Management	Tue 9/4/12	315 days	[Gantt bar spanning from 9/4/12 to 11/19/13]																							
3	1.1 - Refine Scope of Work, Budget and Schedule	Tue 9/4/12	10 days	[Blue bar from 9/4/12 to 9/14/12]																							
4	1.2 - Coordination and Control	Tue 9/4/12	315 days	[Green bar from 9/4/12 to 11/19/13]																							
5	Element 2- Airport Data Collection and Facilities Inventories	Tue 10/2/12	68 days	[Gantt bar spanning from 10/2/12 to 11/19/12]																							
6	2.1 - Evaluate Existing Documents	Tue 10/2/12	30 days	[Blue bar from 10/2/12 to 11/1/12]																							
7	2.2 - Aerial Photography (provided by Client)	Tue 10/2/12	1 day	[Blue dot at 10/2/12]																							
8	2.3 - Airport Facilities Inventory	Tue 10/2/12	30 days	[Blue bar from 10/2/12 to 11/1/12]																							
9	2.4 - Inventory Existing Utilities and Site Conditions	Tue 10/2/12	30 days	[Blue bar from 10/2/12 to 11/1/12]																							
10	2.5 - Airports Inventory/Define Airport Service Area	Tue 10/2/12	30 days	[Blue bar from 10/2/12 to 11/1/12]																							
11	2.6 - Airspace and NAVAIDS Inventory	Tue 10/2/12	30 days	[Blue bar from 10/2/12 to 11/1/12]																							
12	2.7 - Airport Activity Summary	Tue 10/2/12	30 days	[Blue bar from 10/2/12 to 11/1/12]																							
13	2.8 - Financial Inventory	Tue 10/2/12	30 days	[Blue bar from 10/2/12 to 11/1/12]																							
14	2.9 - Socioeconomic Data	Tue 10/2/12	30 days	[Blue bar from 10/2/12 to 11/1/12]																							
15	2.10 - Land Use Controls	Tue 10/2/12	30 days	[Blue bar from 10/2/12 to 11/1/12]																							
16	2.11 - Document Known Environmental Areas of Concern	Tue 10/2/12	30 days	[Blue bar from 10/2/12 to 11/1/12]																							
17	2.12 - Prepare Inventory Working Paper	Mon 11/5/12	10 days	[Blue bar from 11/5/12 to 11/15/12]																							
18	Project Meeting # 1 - KICK OFF MEETING	Thu 11/15/12	0 days	[Meeting diamond at 11/15/12]																							
19	Submit Inventory Chapter for Review	Fri 11/16/12	21 days	[Red bar from 11/16/12 to 12/6/12]																							
20	Incorporate Comments into Final Chapter	Mon 12/17/12	14 days	[Red bar from 12/17/12 to 1/10/13]																							
21	Element 3 - Aeronautical Activity Forecasts/Demand Capacity Analysis	Mon 11/19/12	83 days	[Gantt bar spanning from 11/19/12 to 2/21/13]																							
22	3.1 - Collect and Evaluate Existing Operational Data and Identify Critical Aircraft	Mon 11/19/12	45 days	[Blue bar from 11/19/12 to 1/3/13]																							
23	3.2 - Prepare Aviation Activity Forecasts	Mon 11/19/12	45 days	[Blue bar from 11/19/12 to 1/3/13]																							
24	3.3 - Develop Forecast Working Paper	Fri 1/18/13	12 days	[Blue bar from 1/18/13 to 1/30/13]																							
25	3.4 - Forecast Approval	Mon 2/4/13	20 days	[Blue bar from 2/4/13 to 2/24/13]																							
26	Project Meeting # 2	Thu 2/21/13	0 days	[Meeting diamond at 2/21/13]																							
27	Submit Draft Chapter for 2-week Review	Mon 2/4/13	14 days	[Red bar from 2/4/13 to 2/18/13]																							
28	Incorporate Comments into Final Chapter	Fri 2/22/13	14 days	[Red bar from 2/22/13 to 3/7/13]																							
29	Element 4 - Facility Requirements	Fri 3/1/13	81 days	[Gantt bar spanning from 3/1/13 to 5/23/13]																							
30	4.1 - Determine Aircraft Operational Requirements	Fri 3/1/13	30 days	[Blue bar from 3/1/13 to 3/31/13]																							
31	4.2 - Airport Service Area Facility Analysis	Fri 3/1/13	30 days	[Blue bar from 3/1/13 to 3/31/13]																							
32	4.3 - Perform Airport Demand/Capacity Analysis	Fri 3/1/13	30 days	[Blue bar from 3/1/13 to 3/31/13]																							
33	4.4 - Design Standards & FAR Part 77 Airspace Standards Review	Fri 3/1/13	30 days	[Blue bar from 3/1/13 to 3/31/13]																							
34	4.5 - Define Airside Facilities Requirements	Tue 3/19/13	30 days	[Blue bar from 3/19/13 to 4/18/13]																							
35	4.6 - Define Landside Facilities Requirements	Tue 3/19/13	30 days	[Blue bar from 3/19/13 to 4/18/13]																							
36	4.7 - Develop Facility Requirements Working Paper	Mon 4/29/13	10 days	[Blue bar from 4/29/13 to 5/9/13]																							
37	Project Meeting # 3	Thu 5/23/13	0 days	[Meeting diamond at 5/23/13]																							
38	Submit Draft Chapter for 2-week Review	Mon 5/13/13	14 days	[Red bar from 5/13/13 to 5/27/13]																							
39	Incorporate Comments into Final Chapter	Fri 5/31/13	14 days	[Red bar from 5/31/13 to 6/14/13]																							
40	Agency Review	Mon 5/13/13	30 days	[Red bar from 5/13/13 to 6/12/13]																							
41	Element 5 - Summary of Environmental Status	Mon 5/13/13	184 days	[Gantt bar spanning from 5/13/13 to 11/19/13]																							
42	5.1 - Environmental Conditions Inventory	Mon 5/13/13	40 days	[Blue bar from 5/13/13 to 6/12/13]																							
43	5.2 - Airport Noise Evaluation	Thu 10/10/13	40 days	[Blue bar from 10/10/13 to 11/19/13]																							
44	5.3 - Prepare Environmental Working Paper	Wed 12/4/13	10 days	[Blue bar from 12/4/13 to 12/14/13]																							
45	Submit Draft Chapter for 2-week Review	Tue 12/17/13	14 days	[Red bar from 12/17/13 to 1/10/14]																							
46	Incorporate Comments into Final Chapter	Mon 1/6/14	14 days	[Red bar from 1/6/14 to 1/20/14]																							
47	Element 6 - Alternatives Analysis	Mon 6/3/13	77 days	[Gantt bar spanning from 6/3/13 to 7/25/13]																							
48	6.1 - Goals Development	Mon 6/3/13	10 days	[Blue bar from 6/3/13 to 6/13/13]																							
49	6.2 - Prepare Preliminary Development Alternatives.	Fri 6/14/13	30 days	[Blue bar from 6/14/13 to 7/14/13]																							
50	6.3 - Environmental Review of Alternatives	Tue 6/25/13	14 days	[Blue bar from 6/25/13 to 7/9/13]																							
51	6.4 - Prepare Development Alternatives Working Paper	Thu 7/25/13	10 days	[Blue bar from 7/25/13 to 8/4/13]																							
52	6.5 - Select Preferred Development Alternative	Wed 8/7/13	30 days	[Blue bar from 8/7/13 to 9/6/13]																							

